

Form: QR-17.11 Rev.: 3 , Date: 06/08 Page 1 of 4

			REPORT	#				
FACILITY INSTAI	LLATION / READINESS CHECKLI	ST	Shop Insp	ector				
Installation	Inspection Start-up Reading	ess	Date			- \$		
Relocation	Return from Idle		Field Inspector GCes Cally					
Neiocation	Ketari irom idie	Date Date						
			Date	<	Day DX	7/4		
FACILITY INFORMATIO	N			7				
FACILITY: AD	201 Mino New	LSD :	03-	14-5	0-1943			
Facility Description	Gas Plant Oil Battery Co	mpressor Sta	tion	Satellite		Sweet		
r acinty Description	Gas Flant On Battery Co	mpressor sta		Datellite		Sweet		
	Wellhead Compressor Single	Well Battery	Boost	ter Compi	ressor	Sour		
Business Unit	Superintendent			Foreman	-			
Enthantia Carpini.								
Facility Status	New In-Service Ac	quired - Pr	evious Owne	er				
	Moved From Other Site - Name & LSD							
					1 [7	Ŷ		
General Age of Facili	ty / Equipment 🔍 yrs	Winter Acc	ess Only		Yes	No		
Facility Flow Rate	Design	Norma	al Operating					
Facility Max Pressure								
		Normal Operating Normal Operating						
Facility Max Temp	Design	Norma	al Operating					
Facility Min Temp	Design	Norma	al Operating					
EQUIPMENT INFORMA	TION (Identify number at facility)							
Separator	Glycol Contactor	Fired Heat	er		Meter Run	1		
Pulsation Dampner	Scrubber	Boiler						
Treater	S & T Heat Exchanger	_ Storage Ta						
Free Water Knockout	Air Cooled Exchanger	_ Safety Val	ves					
INSPECTION CHECK L	IST (To be completed for all new Installation	s, Start-up, R	Relocation &	idle equ	ip returned to	service)		
Task	Sub Task	Shop Accept	Field Accept	55				
Readiness CheckList	Punch-out checklist complete	Yes No	Yes No	+				
(Not reg'd for relocation in	Category A items resolved		-					
same operating area)	Category B items action planned	HIHHH		+				
	License to Operate / Certificate of Inspection rec'd			-				
Design Check	Relocation - no changes made							
(location and type	Equipment Layout matches Plot Plan	THE STREET		169				
verification)	Pressure Equipment matches P & ID							
For relocation verify no changes have been made	Pressure Relief Devices match P & ID							
onangoo navo boon maab	Piping & Valves match P &.ID							
1 1 0 1	Instrumentation matches P & ID	monning						
Inventory Check (equipment is entered in	Relocation - no changes made, all items in SEIM Pressure Equipment	annann						
SEIM - identify any	Safety Relief Devices			_				
corrections or missing	Storage Tanks							
items on page 3 & 4 For relocation or idle	Press Equip reconciled to Jurisdiction list	THE THE						
return to service check	Inspection intervals reviewed and accepted							
SEIM against equipment,	Jurisdiction notified of new equipment							
Documentation	Relocation - all docs transferred to new site	HICKERIA		_				
For relocation verify all	Shop Vendor QC Data available on site	Alle Alle	8					
docs are transferred to	P & ID , Piping Line List on site	HHAHHA		_				
new site	Equipment & PSV Data Sheets on site	HHAHH						
	Regulatory Inspection Certificate received	HHAHH						
	Operating Procedures on site	THE STATE OF THE S						
	PSV isolation valve log established	444444						
Commissioning	Blinds and blanks removed							
	Operating gaskets in place							
For relocations address items with * only	Start-up strainers and screens in place		3	-				
items with only	* Flushing , draining & purging complete							
	Instrumentation calibration complete * PSVs serviced per Interval & set press correct			-				
	* PSV & other CSO valves verified	AHHHHHH						
	* Shutdowns & Control Logic tested & OK	<i>*************************************</i>						
	* Safety Equipment in place	WILLIAM TO	3					
Integrity Readiness	Inspections per page 2 complete & accepted		8					
(See page 2 for details)	Inspection history reviewed & SEQA intervals set	Allillix						
	PSV isolation valve procedure in place	HILKHIIA						
	Corrosion Inhibitors installed	HHAHHA						
	Cathodic Protection system installed Low temp start-up procedure in place	AHHAHH	-					
Training &	PEIM program orientation complete	HHAHH	8					
Awareness	NCR process training complete	VIIII XIIII						
(Not req'd for relocation in	PSV isolation valve procedure training complete	VIIII XIIII						
same operating area)	Laurena ataut un funtation constate	ALLEGATION.	N I					



Form: QR-17.11 Rev.: 3, Date: 06/08

Page 3 of 4

REPORT#

FACILITY INSTALLATION / READINESS CHECKLIST

Pressure Equipm	Item # 1	completed only if equip	Item # 3	Item # 4	Item # 5	Item # 6	Item # 7	Item # 8	Item # 9
Tag #	3 phose sup	find gas							
Description	1								
SAP#	46								
Provincial Reg #	617493								
Serial #	12515	12747							
CRN	P7217.231	F6388, 231							
/lanufacturer	RSV	RJV							
ear Built	2012	2012							
Shell MAWP	10204	1035							
Shell Max Temp	38	39							
Shell Min Temp	- 29	-29							
Tube MAWP									
ube Max Temp		_							
ube Min Temp	_								
hel Sweet or Sour									
ube Sweet or Sour									
Date of Last Inspect	Jan 2014	5ax2014							
Reg'd Interval	5	5							

Storage Tank Data Tank #6 Tank #7 Tank #8 Tank #9 Tank #3 Tank #4 Tank #5 Tank # 2 Tank #1 Tag # SAP# Manufacturer Serial # Volume Internal coating Insulation Firetube Date of Last Service Reg'd Interval

NOTE: items in italics to be completed by Lead Inspector



Form: QR-17.11 Rev.: 3, Date: 06/08

Page 4 of 4

FACILITY INSTALLATION / READINESS & REGULATORY ASSESSMENT INSPECTION CHECKLIST

REPORT#	
INSPECTOR	
DATE	

	PSV # 1	PSV#2	PSV#3	PSV # 4	PSV#5	PSV # 6	PSV # 7	DCV/# 0	D01///0
Tag #				101111	100#0	130#0	F3V#1	PSV#8	PSV # 9
SAP#									
Manufacturer									
Serial #									
Model #									
CRN									
Set Pressure							<u> </u>		
Capacity									
Orifice Size									
Sweet or Sour									
Installed On									
Date of Last Service									
Reg'd Interval									

Equipment Protected (Identify equipment protected by Tag # , Provincial # or Serial #)

	Item # 1	Item # 2	Item # 3	Item # 4	Item # 5	Item # 6	Item # 7	4 40	
PSV # 1				ttom # 4	item # 0	ILCHI # U	Item#/	Item # 8	Item # 9
PSV # 1 PSV # 2 PSV # 3 PSV # 4 PSV # 5 PSV # 6 PSV # 7 PSV # 8									
PSV # 3									
PSV # 4									
PSV # 5									
PSV # 6									
PSV # 7									
PSV # 8						-			
PSV # 9									

NOTE: items in italics to be completed by Lead Inspector



Form: QR-17.11 Rev.: 3 , Date: 06/08 Page 2 of 4

REPORT #

THE PROPERTY OF THE PROPERTY O	FACILITY	INSTALLATION /	READINESS	CHECKLIST
--	-----------------	----------------	-----------	-----------

Task	CHECK LIST (Not required for relocation Sub Task	n in same o	peratin Accept			
Equipment No.		YES	NO	Comments		
Equipment Nameplate (verify in place and clearly	Verified to Data Sheet Prov. Reg Number assigned	~				
legible)	Correct CRN for Prov. of install	- 4				
Identify any missing or	Serial Number	7				
incorrect SEIM data on	Design Pressure	×	+			
page 3 or 4	Max & Min Design Temp	S S				
	Manufacturer's Name	00				
	Year Built	6				
Concrete Foundation	Deterioration Condition					
Steel Supports	Anchor Boits Sound Mechanical / Weld Condition					
Steel Supports	Paint Condition	3	ļ			
	Fireproofing condition		-			
	Skirt Opening for Inspection	X	_			
Grounding Connections	In Place , Secure & Condition	× ×	-			
Vessel & Nozzles	UT Thickness Survey complete	- 4		Date of last inspection an 2014		
Internal & External	Pitting / Corrosion	3		Date of last Inspection		
Surface	Scaling	×				
	Blisters & Bulges	×				
	Hot Spots	×				
	Mechanical Damage	ح				
	Paint	el.		:		
Piping	Insulation UT Thickness Survey complete	4				
Piping	Internal / External Corrosion			Date of last inspection Jan 2014		
	Supports	~				
	Insulation	≥ ×	-			
	Gaskets (Type, Rating)					
	Bolting (Short, grade, Size)	2				
	Leaks Present	1				
Ladders & Platforms	Mechanical Condition					
	Paint / Corrosion Condition					
	Attachments					
Pressure Relief Devices	Seals in Place	_ <				
	Installed in Correct Location	~				
	Installed in Upright Position PSVs serviced per Interval & set press correct	~				
	Isolation Valves Carsealed Open					
	No pipe stresses on inlet or outlet	~~~				
	No evidence of leakage	~				
Instrumentation	Installed in Correct Location	<				
	Calibration Verified					
	No evidence of leakage	X				
Compressors	Vibration levels (if running)			☐ High ☐ Med ☐ Low		
	Dampener UT/MT Complete			Date of Last Inspection		
	Bottles adequately supported					
	Piping adequately supported					
	PSVs adequately supported					
, o mungo	and recommendations: (Add page					
	DEFICIENCIES II	DENTIFIE	D			
	DEFICIENCY			Ref. IDR/NCR		
1.						
2.						
3.						
4.						
5.						
6.						
SIGN-OFF						
Inspector/Construction Re	р	Operations	Ren			
Signature		Signature	- v-h			
Agency						
Date .						
Date		Lead Inspec	tor	Cert # 234		
		Signature	-	20		
		Date				