



Project Change Request F GD2013-008 - Encana	18-Feb-14
----------------------------------------------	-----------

PCO - 001	
-----------	--

Drawing/ Document Number	Change Order Driver - Customer Request	Change Order Description - GD Response/Action Plan	Change Order Price	Amount	Change Order Price Total	Approval
N/A	The customer has requested that we increase the size of the building, to move doors as indicated, and to add transoms above the doors.	Gas Drive proposes to provide the following changes:				
		- Change size of the building to 19'-7 wide x 31'-0" long x 17'-9". Roof to be designed with eave, gable style with 4:12 slope.	\$16,820.00	1		
		- Add single 3' x 7' door in front of engine to allow access to catwalk skid and cooler.	\$2,320.00	1		
		- Add two double door bolt-on transoms.	\$1,160.00	1		
		- Add removable wall panel 46" L x 102"H to be placed behind controls.				
		- Credit for original building cost.	\$696.00 Included in price	1	\$20,996.00	

PCO - 002	
-----------	--

Drawing/ Document Number	Change Order Driver - Customer Request	Change Order Description - GD Response/Action Plan	Change Order Price	Amount	Change Order Price Total	Approval
N/A	The customer has requested a change from Catalytic heaters t Ruffneck heaters.	Gas Drive will provide Ruffneck FX5-480360-200-WT heaters. Credit will be given for the Catalytic heaters that will not be used.	\$7,134.00	1	\$7,134.00	

PCO - 003	
-----------	--

Drawing/ Document Number	Change Order Driver - Customer Request	Change Order Description - GD Response/Action Plan	Change Order Price	Amount	Change Order Price Total	Approval
N/A	The customer has requested that we increase the size of the skid to accommodate the increases of the building size, along with the addition of a catwalk skid to be placed between the main skid and the cooler skid.	Gas Drive proposes to provide the following:				
		- Skid size changes from (14'3" W x 41'L) to (19'7"W x 50'3"L) - NOTE: 70% increase in square footage.	\$76,931.20	1		
		- Skid size changes, Extend piping, Add removable water spools.	Included in above	1		
		- Length includes skid base to be installed under cooler.	Included in above	1		
		- Grating included between Building and Cooler to provide Catwalk.	Included in above	1		
		- Added labour for skid and structural.	Included in above	1		
		- Extra Piping Costs included for extended piping for added skid size.	\$34,394.00	1		
		- Added cost for cable from generator to switchgear.	\$12,562.80	1		
		- Added flanges for water spools to & from cooler to allow sections to be removable for future heat recovery.	\$1,392.00	1	\$125,280.00	

PCO - 003	
-----------	--

Drawing/ Document Number	Change Order Driver - Customer Request	Change Order Description - GD Response/Action Plan	Change Order Price	Amount	Change Order Price Total	Approval
N/A	Credit for the exterior waste oil tank that was going to be supplied, which will no longer be needed.	- Exterior waste tank has been removed from scope of supply, and	-\$9,580.00	1	-\$9,580.00	

Total PCR Cost \$143,830.00
Impact on Delivery - None

Customer Authorization

Name (Please Print): Cam Wendel
Title: Rotating Equipment Advisor
Approved Signature: [Signature]
Date: May 2/2014